

APPENDIX - I (See paragraph - 6) FORM 1

Sr.	Item	Details				
1.	Name of the project/s	Residential development at Badlapur				
2.	S. No. in the schedule	8 (B2)				
3.	Proposed capacity/area/length/tonnage to	Total Plot Area: 36495 Sq. mt.				
5.	be handled/command area/lease	Deductions: 5762.19 Sq. mt.				
	area/number of wells to be drilled	Net Plot Area: 30732.81 Sq. mt.				
	area number of wens to be diffied	Built-up Area as per FSI: 59760.36 Sq. mt.				
		Total Construction Built -up Area: 76703.2	25 Sa mt			
		Project Proposal: Total 16 Nos. of Reside				
		2 nos. of Buildings:	Flats: 1736			
		Ground + 7 floors each	nos.			
		14 Nos. of buildings:	105.			
		Ground/Stilt + 10 floors each				
4.	New/Expansion/Modernization	New				
 5.	Existing Capacity/ Area etc.	Not Applicable				
<u>5.</u> 6.	Category of project i.e.' A' or 'B'	8 (B2)				
<u>0.</u> 7.	Does it attract the general condition? If	Not Applicable				
7.	yes, please specify.	Not Applicable				
8.	Does it attract the specific condition? If	Not Applicable				
0.	yes, please specify.	Not Applicable				
9.	Location	Badlapur				
9.		Gut No. 45/2, 46/2, 47, 48, 49/9, 49/10, 49/11, 49/12, 49/13				
	Plot/Survey/Khasra No.	49/14, 50				
	V:11a me	Mankivali				
	Village Tehsil	Ambarnath				
		Thane				
	District	Maharashtra				
10	State		within Irm (Deer			
10.	Nearest railway station	Badlapur Railway Station : Approx. 2 within km (Road				
	Nearest airport	distance) Mumbai Chhatmanti Shimii International Aimarti Ammun				
		Mumbai Chhatrapati Shivaji International Airport: Approx. within 53.00 km (Road distance)				
11.	Nearest Town, city, District headquarters	Badlapur				
11.	along with distance in kms.	Badiapui				
12.	Village Panchayats, Zilla Parishad,	Kulgaon Badlapur Municipal Corporation (1	KBMC)			
12.	Municipal Corporation, Local body	Kulgaon Badiaput Municipal Corporation ((DIVIC)			
	(complete postal address with telephone					
	nos. to be given)					
13.	Name of the applicant	M/s. Panvelkar Infrastructures PVT. LT	D			
13.	Registered Address	2^{nd} Floor, Nandi Commercial Complex, S				
17.	Autos	Opp. DNS Bank, Station road, Ambernath (
15.	Address for correspondence					
15.	Address for correspondence	2 nd Floor, Nandi Commercial Complex, Shivdham Society Opp. DNS Bank, Station road, Ambernath (East) - 421501				
	Name	Mr. Rahul V. Panvelkar	Last) - 721301			
	Designation(Owner/Partner/ CEO)	Mr. Rahul V. Panvelkar Director				
	Address		hivdhom Society			
	Address	2 nd Floor, Nandi Commercial Complex, Shivdham Society				
	Pin Code	Opp. DNS Bank, Station road, Ambernath (Last) - 421301			
	Pin Code	421501				
	E-mail	rahulpanvelkar84@yahoo.com				

Sr.	Item	Details
	Telephone No.	0251-2600031/34, 0251-2606214, 0251-2606414
	Fax No.	
16.	Details of Alternative Sites examined, if	Not applicable
	any. Location of these sites should be	
	shown on a topo-sheet.	
17.	Interlinked Projects	Not applicable
18.	Whether separate application of interlinked project has been submitted?	Not applicable
19.	If yes, date of submission	Not applicable
20.	If no, reason	Not applicable
21.	`Whether the proposal involves	
	approval/clearance under: if yes, details of	
	the same and their status to be given.	
a)	The Forest (Conservation) Act, 1980?	Not Applicable
b)	The Wildlife (Protection) Act, 1972?	Not Applicable
c)	The C.R.Z Notification, 1991?	Not Applicable
22.	Whether there is any Government Order/ Policy relevant/ relating to the site?	Not Applicable
23.	Forest land involved (hectares)	Not Applicable
24.	Whether there is any litigation pending	Not Applicable
	against the project and/or land in which	
	the project is propose to be set up?	
	(a) Name of the Court	
	(b) Case No.	
	(c) Order /directions of the Court, if any	
	and its relevance with the proposed	
	project.	

(II) Activity

1. Construction, operation or decommissioning of the Project involving actions, which will cause physical changes in the locality (topography, land use, changes in water bodies, etc.)

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities /rates, wherever possible) with source of information data
1.1	Permanent or temporary change in land	No	Site is an open land and will be developed into
	use, land cover or topography including		Residential development
	increase in intensity of land use (with		
	respect to local land use plan)		
1.2	Clearance of existing land, vegetation and	No	
	building?		
1.3	Creation of new land uses?	No	
1.4	Pre-construction investigation e.g. bore	Yes	Geotechnical Investigation shall be carried out
	houses, soil testing?		
1.5	Construction works?	Yes	Residential development
1.6	Demolition works?	No	
1.7	Temporary sites used for construction	No	
	works or housing of construction		
	workers?		
1.8	Above ground building, structures or	Yes	Excavated earth shall be partly reused on site
	earthworks including linear structures, cut		and partly disposed to authorized landfill site
	and fill or excavations		with permission of KBMC.

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities /rates, wherever possible) with source of information data
			Construction waste generated during construction activity shall be partly reused on site and partly disposed to authorized landfill site with permission of KBMC.
1.9	Underground works including mining or Tunneling?	No	
1.10	Reclamation works?	No	
1.11	Dredging?	No	
1.12	Offshore structures?	No	
1.13	Production and manufacturing processes?	No	
1.14	Facilities for storage of goods or materials?	Yes	Temporary storage facilities to store the construction raw material
1.15	Facilities for treatment or disposal of solid waste or liquid effluents?	Yes	 STP for treatment of sewage Solid waste will be segregated into non biodegradable and biodegradable garbage Biodegradable waste will be treated in Organic Waste Converter and the non-biodegradable waste will be segregated into recyclable & non recyclable. Non-Recyclable waste will be handed over to KBMC and recyclable waste will be handed over to recyclers Dried sludge from STP will be used as manure
1.16	Facilities for long term housing of operational workers?	No	
1.17	New road, rail, or sea traffic during construction or operation?	No	
1.18	New road, rail, air waterborne or other transport infrastructure including new or altered routes and stations, ports, airports etc?	No	
1.19	Closure or diversion of existing transport routes or infrastructure leading to changes in traffic Movements?	No	
1.20	New or diverted transmission lines or pipelines?	No	
1.21	Impoundment, damming, culverting, realignment or other change to the hydrology of watercourses or aquifers?	No	
1.22	Stream crossings?	No	
1.23	Abstraction or transfers of water from ground or surface waters?	No	
1.24	Changes in water bodies or the land surface affecting drainage or run-off?	Yes	By considering the runoff prior to development and runoff after development there is some increment in runoff of storm water. Incremental Runoff = $0.39 \text{ m}^3/\text{sec}$
1.25	Transport of personnel or materials for construction, operation or decommissioning?	Yes	Transport of construction materials. Precautions taken to reduce the impact of the vehicular movement by trying to avoid the vehicular trips during peak hours.

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities /rates, wherever possible) with source of information data
1.26	Long-term dismantling or	No	
	decommissioning or restoration works?		
1.27	Ongoing activity during	No	
	decommissioning which could have an		
	impact on the environment?		
1.28	Influx of people to an area in either	Yes	There will be influx of 8680 persons
	temporarily or permanently?		
1.29	Introduction of alien species?	No	
1.30	Loss of native species or genetic	No	
	diversity?		
1.31	Any other actions?	No	

2. Use of Natural resources for construction or operation of the Project (such as land, water, materials or energy, especially any resources which are non-renewable or in short supply):

Sr.	Information/checklist	Yes /	Details thereof (with approximate quantities /rates,		
No.	confirmation	No	wherever possible) with source of information data		
2.1	Land especially undeveloped or	No	The land is in developed infrastructure area.		
	agricultural land (ha)				
2.2	Water (expected source &	Yes	During Construction Phase –		
	competing users) unit : KLD		For Workers : From KBMC: 23 KLD		
			For Construction: From Water tankers: 20 - 30 KLD		
			(Depending upon the activity)		
			During Operational Phase –		
			Fresh water from KBMC (Domestic): 781 KLD		
2.3	Minerals (MT)	No			
2.4	Construction material - stone,	Yes	Quantity : As per requirement		
	aggregates, and / soil (expected		Stone aggregates demand will be met from the clay/soil		
	source – MT)		generated after excavation and from open market		
			Sources: The material required for construction activities		
			shall be procured from company's authorized / approved		
			vendors only. The vendor's performance will be		
			monitored periodically. In case of urgency or non-		
			availability of materials from authorized/approved		
2.5	Equate and timber (course	Yes	vendors, it will be procured from the open market.		
2.3	Forests and timber (source – MT)		Timber required for doors sourced from local suppliers.		
2.6	Energy including electricity and	Yes	During Construction Phase -		
	fuels (source, competing users)		Maharashtra State Electricity Distribution Company Ltd.		
	Unit: fuel (MT), energy (MW)		(MSEDCL) :100 KW		
			During Operational Phase –		
			Source: Maharashtra State Electricity Distribution		
			Company Ltd. (MSEDCL)		
			Connected load 7337 KW		
			Maximum demand 4769 KW		
			D.G sets (In case of 1 no. D.G sets of capacity 150		
			emergency backup kVA each		
			during power		
			failure)		

Sr.	Information/checklist	Yes /	Details thereof (with approximate quantities /rates, wherever possible) with source of information data
No.	confirmation	No	
2.7	Any other natural resources (use appropriate standard units)	No	

3. Use, storage, transport, handling or production of substances or materials, which could be harmful to human health or the environment or raise concerns about actual or perceived risks to human health.

Sr.	Information/Checklist confirmation	Yes /	Details thereof (with approximate
No.		No	quantities/rates, wherever possible) with source of information data
3.1	Use of substances or materials, which are hazardous (as per MSIHC rules) to human health or the environment (flora, fauna, and water supplies)	No	
3.2	Changes in occurrence of disease or affect disease vectors (e.g. insect or water borne diseases)	No	
3.3	Affect the welfare of people e.g. by changing living conditions?	No	
3.4	Vulnerable groups of people who could be affected by the project e.g. hospital patients, children, the elderly etc.,	No	
3.5	Any other causes	No	

4. Production of solid wastes during construction or operation or decommissioning (MT/month):

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities / rates, wherever possible) with source of information data
4.1	Spoil, overburden or mine wastes	No	
4.2	Municipal waste (domestic and or commercial wastes)	Yes	The total quantity of solid waste: 3906 Kg /day. (Biodegradable and Non biodegradable)
4.3	Hazardous wastes (as per Hazardous waste Management Rules)	Yes	Waste oil generated from D.G. shall be stored at separate location duly marked and will be sold to the authorized recyclers.
4.4	Other industrial process wastes	No	
4.5	Surplus product	No	
4.6	Sewage sludge or other sludge from effluent treatment.	Yes	Dried sludge from STP will be used as manure for plants within the premises.
4.7	Construction or demolition wastes.	Yes	Construction waste generated during construction activity shall be partly reused on site and partly disposed to authorized landfill site with permission of KBMC.
4.8	Redundant machinery or equipment.	No	
4.9	Contaminated soils or other materials.	No	
4.10	Agriculture wastes.	No	
4.11	Other solid wastes.	No	

5. Release of pollutants or any hazardous, toxic or noxious substances to air (Kg/hr) :

Sr.	Information/Checklist confirmation	Yes /	Details	thereof	(with	approximate
No.		No	quantities	/rates, wher	ever possi	ble) with source
			of informa	ation data		
5.1	Emissions from combustion of fossil	Yes	CPCB app	proved D.G.	Sets will	be used during
	fuels from stationary or mobile sources		power fail	ure.		_

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities/rates, wherever possible) with source of information data
5.2	Emissions from production processes	No	
5.3	Emissions from materials handling including storage or transport	Yes	Fugitive dust emission due to handling and loading-unloading activities is envisaged during construction. Frequent water sprinkling will be done to minimise the fugitive emissions.
5.4	Emissions from construction activities including plant and equipment	Yes / Marginal	 The project may cause rise in dust levels during construction phase. Precautions would be taken to reduce dust generation: Water sprinkling at regular intervals to reduce control of dust generation
5.5	Dust or odours from handling of materials including construction materials, sewage and waste	Yes	Dust generation will be controlled as described above. For odour control: Proper ventilation shall be provided around STP and SWM area.
5.6	Emissions from incineration of waste	No	
5.7	Emissions from burning of waste in open air (e.g. slash materials, construction debris)	No	
5.8	Emissions from any other sources	No	

6. Generation of Noise and Vibration, and Emissions of Light and Heat:

Sr.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate
No.			quantities/rates, wherever possible) with
			source of information data
6.1	From operation of equipment e.g. engines, ventilation plant, crushers.	Yes but negligible	 For control of noise following measures shall be adopted: Properly maintained equipment with mufflers will be used. High noise generating construction activities would be carried out only during day time. Workers working near high noise construction machinery would be supplied with ear muffs/ear plugs.
6.2	From industrial or similar processes.	No	
6.3	From construction or demolition.	Yes	 Noise levels may increase due to operation of machinery as well as transportation vehicles. This may cause nuisance to the nearby area. Following precautions shall be taken to control noise pollution: High noise generating construction activities would be carried out only during day time Installation, use and maintenance of mufflers on equipment Workers working near high noise construction machinery would be supplied with ear muffs/ear plugs. Provision of barricades along the periphery of the site Plantation of trees Acoustic enclosure for DG sets

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities/rates, wherever possible) with source of information data
6.4	From blasting or piling.	No	
6.5	From construction or operational traffic.	Yes	 During Construction phase: Transport of materials for construction work. Precautions will be taken to reduce the impact of the vehicular movement such as vehicular trips will not be at peak traffic hours. Operation Phase : The vehicular parking will be restricted only in the adequate parking area provided, which would help in reducing noise pollution due to traffic congestion. Tree plantation will also help to reduce the noise level and also will enhance air quality.
6.6	From lighting or cooling systems.	No	
6.7	From any other sources.	No	

7. Risks of contamination of land or water from releases of pollutants into the ground or into sewers, surface waters, groundwater, coastal waters or the sea :

Sr.	Information/Checklist confirmation	Yes /	Details thereof (with approximate	
No.		No	quantities/rates, wherever possible) with source of information data	
7.1	From handling, storage, use or spillage of hazardous materials.	No		
7.2	From discharge of sewage or other effluents to water or the land (expected mode and place of discharge).	No	The treated sewage will be reused for flushing and gardening within the premises. Excess treated sewage shall be disposed to proposed sewer line	
7.3	By deposition of pollutants emitted to air into the land or into water.	No	Dust will be generated during construction phase from earthworks and movement of vehicles. Appropriate fugitive dust control measures, including watering, water sprinkling of exposed areas and dust covers for trucks, will be provided to minimize any impacts. DG exhaust will be discharged at stipulated height by providing adequate stack height to the DG sets.	
7.4	From any other sources.	No		
7.5	Is there a risk of long term build up of pollutants in the environment from these sources?	No		

8. Risk of accidents during construction or operation of the Project, which could affect human health or the environment :

Sr. No.	Information/Checklist confirmation	Yes / No	Details thereof (with approximate quantities/rates, wherever possible) with source of information	
1.00		110	data	
8.1	From explosions, spillages, fires etc	No		
	from storage, handling, use or			
	production of hazardous substances			
8.2	From any other causes.	No		
8.3	Could the project be affected by		Landslides are not expected in the area.	

natural disasters causing	Management plan for flood and earthquake is as
environmental damage (e.g. floods,	follows :
earthquakes, landslides, and	
cloudburst)?	Flood :
	 Minimizing the incremental runoff from the site with the help of rain water harvesting tank Proper management of channelization of storm water from site by using proper internal SWD system and discharge points of adequate capacity Use of screens and silt traps to SWD
	 Ose of screens and sin traps to SWD Proper maintenance of storm water drainage to avoid choking of drains and flooding on site Ensure discharge of storm water from the site is
	clear of sediment and pollution
	Earthquake :
	The structure of the building is designed as per IS codes for zone III.
	Disaster Management Plan is attached as Enclosure 1

9. Factors which should be considered (such as consequential development) which could lead to environmental effects or the potential for cumulative impacts with other existing or planned activities in the locality:

Sr.	Information/Checklist confirmation	Yes /	Details thereof (with approximate	
No.		No	quantities/rates, wherever possible) with source of information data	
9.1	Lead to development of supporting facilities, ancillary development or development stimulated by the project which could have impact on the environment e.g.:			
	•Supporting infrastructure (roads, power supply, waste or waste water treatment, etc.)	No	Supporting infrastructure is already in existence.	
	 housing development extractive industries supply industries other 	Yes	Residential development	
9.2	Lead to after-use of the site, which could have an impact on the environment	No		
9.3	Set a precedent for later developments	Yes	Will create job opportunity in construction and operation phase with support staff like security, maintenance, household workers, shop keepers etc.	
9.4	Have cumulative effects due to proximity to other existing or planned projects with similar effects	Yes	Impacts on water availability, storm water drainage, availability of electricity, traffic congestion etc.	

(III) Environmental Sensitivity

	(III) Environmental Sensitivity						
Sr. No.	Areas	Name/ Identity	Aerial distance (within 15 km.) from Proposed project location boundary				
1	Areas protected under international conventions, national or local legislation for their ecological, landscape, cultural or other related value	Hajimalang Darga	Approx. 7.00 Km				
2	Areas which are important or sensitive for ecological reasons - Wetlands, watercourses or other water bodies, coastal zone, biospheres, mountains, forests	Ulhas river	Approx. 1.00 Km.				
3	Areas used by protected, important or sensitive species of flora or fauna for breeding, nesting, foraging, resting, over wintering, migration	No					
4	Inland, coastal, marine or underground waters	Kondeshwar lake Badlapur gaon lake GIP railway dam Lotus pond Gaodevi lake Katrap lake Barvi lake/Dam Mahalaxmi Park Tank Chilkoli Dam Ulhas river	Approx. 3.00 Km Approx. 3.00 Km Approx. 6.00 Km Approx. 4.00 Km Approx. 2.00 Km Approx. 3.00 Km Approx. 11.00 Km Approx. 2.00 Km Approx. 4.00 Km Approx. 1.00 Km				
5	State, National boundaries	None					
6	Routes or facilities used by the public for access to recreation or other tourist, pilgrim areas	Kalyan – Badlapur Road	Approx. 500 mt.				
7	Defence installations	No					
8	Densely populated or built-up area	Badlapur					
9	Areas occupied by sensitive man- made land uses (hospitals, schools, places of worship, community facilities)	Badlapur					
10	Areas containing important, high quality or scarce resources (Ground water resources, surface resources, forestry, agriculture, fisheries, tourism, minerals)	No					
11	Areas already subjected to pollution or environmental damage. (those where existing legal environmental standards are exceeded)	No					
12	Areas susceptible to natural hazard which could cause the	No					

Sr. No.	Areas	Name/ Identity	Aerial distance (within 15 km.) from Proposed project location boundary
	project to present environmental problems (Earthquakes, subsidence, landslides, erosion, flooding or extreme or adverse climatic conditions)		

(IV) Proposed Terms of Reference for EIA studies: Not applicable



Construction Hospitalities Water Parks Resorts Excavation

" I hereby give undertaking that the data and information given in the application and enclosures are true to the best of my knowledge and belief and I am aware that if any part of the data and information submitted is found to be false or misleading at any stage, the project will be rejected and clearance given, if any to the project will be revoked at our risk and cost. "

Date: 10.09.2016

Place: Ambernath

For Panvelkar Infrastructures Pvt. Ltd.



Signature of the applicant With Name and Full Address (Project proponent/s Authorized Signatory)

: Nandi Commercial Complex, 2nd floor, Shivdham, Near D.N.S. Bank, Ambernath (East) Tel. 0251-2600031/34 Corp. Off. Thane Off. : 1301, Dev Corpora, Opp. Cadbury Junction, Thane (W). Tel.: 022-25332424 Sales Off. 1: 1 & 2, Ground Floor, Panvelkar Plaza, Station Road, Ambernath (East) Tel. 0251-2600080/82 Sales Off. 2 : Opp. Z.P. Marathi school, Station Road, Gandhi Chowk, Badlapur (East) Tel. 0251-2695103/031 E-mail : info@panvelkar.in • www.panvelkar.in